

(様式1)

北上市 復興交付金事業計画 平成29年度進捗状況(契約状況)報告 総括表

平成30年3月末時点

(千円)

北上市 交付分	執行 年度	交付額 (国費)	契約済額 (国費相当額)
	23	0	0
24	8,086	8,086	
25	7,536	7,536	
26	1,490	1,490	
27	0	0	
28	0	0	
29	0	0	
30	0	0	
合計		17,112	17,112

<参考>	北上市東日本大震災 復興交付金基金残高	北上市東日本大震災 復興交付金基金の利息額	北上市東日本大震災 復興交付金基金の取崩額
	0	0	17,112

<参考> 都道府県交付分 (うち、当該市町村分)	執行 年度	交付額 (国費)	契約済額 (国費相当額)
	23	0	0
24	0	0	
25	0	0	
26	0	0	
27	0	0	
28	1,114	1,114	
29	0	40,911	
30	0	0	
合計		1,114	42,025

※ 本市においては、平成24年度までは単年度型であり、平成25年度以降に基金を造成

※※ 上記基金取崩額については、H24年度単年度型の支出額を加えて算出しており、実際の基金取崩額とは異なる

(様式2D)

北上市

復興交付金事業計画 平成29年度進捗状況(契約状況)報告

省庁名 国土交通省

平成30年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
1	D	-	20	-	1	-	1	GIS型防災ハ ザードマップ 整備事業	全域	市	北上市	直接	完了	12,130	24	~	24	23				基金造成に伴い、D-20-1-2に移行し、H24.9に終期をH26.3とする委託契約を締結済。	
																		24	8,086	8,086	0		
																		25					
																		26					
																		27					
																		28					
																		29					
																		30					
																		累計	8,086	0	8,086		0
																		2	D	-	20		-
24																							
25	7,536	7,536																					
26	1,490	1,490	0																				
27																							
28																							
29																							
30																							
累計	9,026	0	9,026	0																			
3	◆	D	-	4	-	1	-	災害公営住宅 整備事業発注 支援業務(北 上)	北上	県	県	直接	継続	6,508	28	~	30					23	
																		24					
																		25					
																		26					
																		27					
																		28	1,114		1,114	0	
																		29		4,092	2,411		
																		30					
																		累計	1,114	4,092	3,525	0	
																		4	D	-	4	-	1
24																							
25																							
26																							
27																							
28																							
29		93,778	38,500																				
30																							
累計	0	93,778	38,500	0																			

